

BoRit Asbestos NPL Site

Weekly Summary August 13, 2012 – August 17, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued excavation and grading downstream of bend point 2 - along the left bank, right bank, and floor of Rose Valley Creek. The floor of Rose Valley Creek was brought to the designed subgrade elevation with 2RC stone. Once the excavation and grading was completed, both banks and the floor were covered with geotextile fabric.
2. Continued the placement of CCMs on the floor of Rose Valley Creek. CCMs were placed in anchor trenches running parallel to each bank, clamped together, and anchored to the creek floor with rebar hooks.
3. Continued to place excavated wastes from Rose Valley Creek in the new waste cell on the park (along the top of Phase I) and covered with straw mats.
4. Precipitation: Approximately 1.60 inches of rain.

Work scheduled for next week

1. Continue the excavation and grading both banks and the floor of Rose Valley Creek.
2. Continue to align, clamp, anchor, and grout new CCMs on the floor of Rose Valley Creek.
3. Continue placement of rip rap along the banks of Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.