

BoRit Asbestos NPL Site

Weekly Summary August 19, 2013 – August 23, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Excavated, placed fabric, backfilled and graded the main entrance (Oak Street) to its final elevation.
2. Completed slopes (backfill, topsoil, hydroseed & straw mats) on both sides of the main entrance.
3. Fixed eroded areas along the slope by the alley.
4. Continued placing clean fill, topsoil, hydroseeding and installing straw mats along the top of the Sewer Road slope, by Rose Valley Creek.
5. Cut the grass on the flat areas of the site.
6. As of 8/22/13, Removal has spent approximately \$15.3 million.
7. Precipitation: approximately 0.30 inches.

Work scheduled for next week

1. Continue placing clean fill, topsoil, hydroseeding and installing straw mats along the perimeter of the Park . . . complete area along Sewer Road, by Rose Valley Creek, and then continue moving toward the Wissahickon Creek (parallel to the creek, working north).
2. Collect Reservoir water samples, in preparation of pumping and treating the water from the pond.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.