# BoRit Asbestos NPL Site Weekly Summary August 18, 2012 – August 24, 2012

#### REMOVAL OPERATIONS UPDATE

### Work completed this week

- 1. Continued excavation, grading, geotextile fabric placement, and CCM placement on the floor of Rose Valley Creek.
- 2. Joints along the newly laid CCM sections were cable clamped, anchored, and grouted.
- 3. The transition point between CCMs and rip rap along the park side slope of Rose Valley Creek (right side) has been excavated and filled with R6 stone, topped with 2RC stone, and overlain with geotextile fabric. Recycled CCMs from the initial build were reused to reconstruct the sewer road on top of this transition section. These CCMs were filled half way with grout, the other half will be filled with top soil.
- 4. A silt bag and check dam were installed at the outlet of Rose Valley Creek to prevent high turbidity water from discharging into Wissahickon Creek.
- 5. Precipitation: none by the end of the day Thursday.

#### **Work scheduled for next week**

- 1. Continue the excavation and grading along the left side of Rose Valley Creek.
- 2. Continue to place, clamp, anchor, and grout the new CCMs in Rose Valley Creek.
- 3. Continue placement of rip rap along the banks of Rose Valley Creek.

## **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.