

BoRit Asbestos NPL Site

Weekly Summary September 2, 2013 – September 6, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. No site ops Monday or Tuesday in observance of Labor Day Holiday.
2. Erosion control measures were improved on north end of site
3. Continue placing geotextile fabric and covering areas with clean fill.
4. Precipitation: approximately half an inch.

Work scheduled for next week

1. Begin cutting and chipping trees with water suppression implemented.
2. Conduct air sampling during tree cutting and chipping activities.
3. Continue placing clean fill, topsoil, hydroseeding and installing straw mats along the perimeter of the Park . . . parallel to the Wissahickon Creek.

REMEDIAL OPERATIONS UPDATE

1. None

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. None