

BoRit Asbestos NPL Site

Weekly Summary September 9, 2013 – September 13, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. A subcontractor began cutting down and chipping trees around the reservoir.
2. Collected 6 perimeter and 2 personnel air samples during tree cutting and chipping activities.
3. Continued placing clean fill, topsoil, hydroseeding and installing straw mats along the perimeter of the Park . . . parallel to the Wissahickon Creek.
4. Placed #1 stone along haul road where loose soil creates dusty conditions.
5. Approximately just under ½ an inch.

Work scheduled for next week

1. Continue chipping trees and cutting brush with water suppression implemented.
2. Take down the “reservoir fence” along Maple Street and install a temporary fence.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.