

## **BoRit Asbestos NPL Site**

### **Weekly Summary September 16, 2013 – September 20, 2013**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week**

1. The subcontractor continued chipping trees and clearing brush around the reservoir.
2. Hydroseeded finished areas at the park (main entrance & along top of the bank of the Wissahickon Creek).
3. Took down the fence by the Reservoir, along Maple Street, and replaced it with a temporary fence to allow for clearing of the reservoir banks in that area.
4. No asbestos fibers were found in any of the air samples (ambient / personal) collected last week during clearing and grubbing operations.
5. Precipitation: No precipitation.

##### **Work scheduled for next week**

1. Complete the chipping and clearing of the brush around the reservoir.
2. Start to get ready for dewatering operations at the Reservoir.

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.