

BoRit Asbestos NPL Site

Weekly Summary September 19 – September 23, 2011

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. CCMs by the south gate, at the park, were removed. Once the contractor checks the grade, the CCMs will be placed back, anchored and infilled with concrete, instead of soil.
2. Continued picking up ACM pieces along the Wissahickon Creek. Just as before, the crew will be picking up ACM pieces between Mount Pleasant and the WWA offices, including the Green Ribbon Trail.
3. Built a water retention basin on the back portion of the Pile, by the Tannery Run emergency spillway, at the top of Phase V slope.
4. Began excavation activities at the Pile.
5. Installed the foundations for the fall protection rails at the headwall of Tannery Run.
6. Rainfall: no rain rainfall through Thursday; however, a few inches of rain are anticipated over the weekend.

Work scheduled for next week:

1. Continue ACM pickup.
2. Continue excavation of the Pile to meet the grading plans of 3:1 slopes.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work (fall):

1. Complete grading the Pile. The sides of the Pile will be graded to a 3:1 slope. Geotextile will be placed over the entire area; clean material will be placed, graded and compacted. Then, the area will be hydroseeded to promote vegetation.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.