

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**September 23, 2013 – September 27, 2013**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. Subcontractor continued chipping trees and clearing brush around the Reservoir.
2. Placed geotextile fabric on the Reservoir slope, along Maple Street, and placed clean fill to bring up grade.
3. Hydroseeded and placed straw mats north and south of Oak Street (main entrance).
4. Cleaned tree debris along the boardwalk and Rose Valley Creek from clearing activities.
5. Began removing stumps along the Reservoir berm adjacent to the Pile.
6. Subcontractor cut the grass on the flat areas of the site.
7. Surveyors staked out waste cell points in Park Area and points along Maple Street (now that the vegetation was cleared).
8. Precipitation: none.

**Work scheduled for next week**

1. Continue stump removal/disposal and grading along reservoir banks.
2. Build a platform at south corner of Reservoir for the pump and treat system.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.