

BoRit Asbestos NPL Site
Weekly Summary
September 28 – October 3, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Began construction of the peninsula, by the Pile and Maple Street.
2. Began grading the pond area along Maple Street.
3. No operations on Friday due to inclement weather.
4. Precipitation: approximately 2.25 inches of rain.

Work scheduled for next week

1. Continue building the peninsula and grading the area by Maple Street.
2. Start pumping water back into the pond.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Audubon Society representatives visited the on Monday.