

**BoRit Asbestos NPL Site
Weekly Summary
September 30, 2013 – October 4, 2013**

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Removed tree stumps along the Pile side of the Reservoir berm.
2. Loaded 5 roll-offs with tree stumps to be disposed of as ACM.
3. Received approximately 288 loads of clean fill.
4. Started building a platform at south corner of Reservoir for the pump and treat system.
5. Watered hydro-seeded areas.
6. Precipitation: none

Work scheduled for next week

1. Continue to dispose of stumps.
2. Continue to build the platform at south corner of Reservoir for the pump and treat system.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.