

## **BoRit Asbestos NPL Site**

**Weekly Summary October 01, 2012 – October 05, 2012**

### **REMOVAL OPERATIONS UPDATE**

#### **Work completed this week**

1. Continued with the excavation along the left bank and floor of Rose Valley Creek. The floor of Rose Valley Creek was brought to the designed subgrade elevation with 2RC stone. Once the excavation and grading were completed, the area was covered with geotextile fabric.
2. Continued to place excavated waste from Rose Valley Creek in the park (along the top of Phase I) and covered it with straw mats.
3. Continued placement, clamping, anchoring and grouting of the CCMs along the floor of Rose Valley Creek.
4. Precipitation: approximately ½ inch by Friday afternoon.

#### **Work scheduled for next week**

1. Continue with the excavation along the left bank and floor of Rose Valley Creek
2. Continue to install, clamp, anchor, and grout CCMs on the floor of Rose Valley Creek.
3. Remove the pipes in Rose Valley Creek (existing crossing).

#### **Upcoming Work**

1. If the weather cooperates, the work in Rose Valley Creek should be done by the end of November. Once the creek is done, work at the park will begin.

### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.