

BoRit Asbestos NPL Site

Weekly Summary October 08, 2012 – October 12, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Excavated and graded along the left bank and floor of Rose Valley Creek, downstream of the pipes (crossing). The floor was brought to the designed subgrade elevation with 2RC stone and then covered with geotextile fabric.
2. Continued to place excavated soils from Rose Valley Creek along the top of Phase I and covered it with straw mats.
3. Installed CCMs on the floor of Rose Valley Creek, downstream of the pipes to the confluence with the Wissahickon Creek.
4. Continued clamping together, anchoring and grouting the joints of the installed CCMs.
5. Precipitation: as of Friday afternoon, less than ¼ inch.

Work scheduled for next week

1. Grade the ramp that goes down to Rose Valley Creek and remove the pipes (crossing).
2. Excavate and grade the floor of Rose Valley Creek, where the pipes were and continue installing CCMs.
3. Continue to clamp together, anchor and grout the installed CCMs.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.