

BoRit Asbestos NPL Site
Weekly Summary
October 14, 2013 – October 18, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued loading roll-offs with tree stumps to be disposed of as ACM off-site.
2. Continued receiving clean fill.
3. Finished the platform for the pump and treat system, in the Reservoir corner closest to the back of the Pile.
4. Began excavation (down to 2008 elevations), in Park area where clean fill pile used to be, to recover clean material and to use the area as a waste cell.
5. Moved jersey barriers from the Pile ramp to the edge of Reservoir Road (access road between the pond and the pile).
6. Placed R6 rip rap at the end of the emergency spillway, by Tannery Run, in preparation for the Reservoir dewatering operations.
7. Began relocating/spreading the waste under the black geotextile fabric (at the Park) and covering it with clean material (final elevations).
8. Precipitation: minimal by Friday afternoon.

Work scheduled for next week

1. Finish disposing of stumps.
2. Continue relocating/spreading the waste under the black geotextile fabric (at the Park) and covering it with clean material (final elevations).

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.