

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**October 19 – October 25, 2015**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. Continued pumping water back into the pond from the Wissahickon Creek. This week we pumped a total of 1,541,800 gallons of water into the pond, for a grand total of 4,235,900 so far.
2. Placed a staff gauge in the pond, by the peninsula, to measure future changes in water level.
3. Began to bring to subgrade elevations the different areas at the park parcel.
4. Cut grass around site.
5. Planted shrubs along the park slopes, by the alley.
6. Precipitation: none.

**Work scheduled for next week**

1. Continue filling the pond.
2. Continue bringing to subgrade elevations the different areas at the park parcel.
3. Build “pond’s trail” by Maple Street.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.