

BoRit Asbestos NPL Site
Weekly Summary
October 26 – November 1, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued pumping water back into the pond from the Wissahickon Creek. This week we pumped a total of 1,547,000 gallons of water into the pond, for a grand total of 5,782,900 so far.
2. Built swales around the pile area for better drainage.
3. Continued bringing to subgrade elevations the different areas at the park parcel.
4. Hydroseeded areas around the site.
5. Loaded debris from around site into roll-offs.
6. Precipitation: Approximately 1 inch of rain.

Work scheduled for next week

1. Continue filling the pond.
2. Continue bringing to subgrade elevations the different areas at the park parcel.
3. Build “pond’s trail” by Maple Street.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.