

## **BoRit Asbestos NPL Site**

### **Weekly Summary October 31 – November 4, 2011**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week**

1. Continued excavation on the south face of the Pile (Tannery Run side) to the subgrade elevation with a stable slope of 3:1. At the end of the day, exposed areas were either covered with straw mat or soil. Dust suppression was conducted during activities.
2. After reaching the subgrade elevation, completed portions of the slope were covered with geotextile fabric and secured in place with pins.
3. Built an access road (which will remain in place) with clean fill in the northeastern portion of the Pile. The road will allow clean fill deliveries to be brought directly to the top of the Pile and provide access for future maintenance once stabilization is complete.
4. Began placing clean fill on the eastern slope of the Pile (along Maple Street) to achieve the planned final grade.
5. Rainfall: No precipitation was recorded at the site this week.

##### **Work scheduled for next week**

1. Continue excavation of the Pile to meet the grading plans of a 3:1 slope.
2. Continue inspection, repair and replacement of E&S controls, as needed.
3. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

##### **Upcoming work (fall, early winter)**

1. Complete Pile work. The sides of the Pile will be graded to a 3:1 slope. Geotextile will be placed over the entire area; clean material will be placed, graded and compacted. Then, the area will be hydroseeded to promote vegetation.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back toward the Park.

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.