

BoRit Asbestos NPL Site
Weekly Summary
November 2 – November 8, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued pumping water back into the pond from the Wissahickon Creek. This week we pumped a total of 2,221,600 gallons of water into the pond, for a grand total of 8,004,500 so far.
2. Increased the pumping rate to 500 gallons per minute.
3. Continued bringing to subgrade elevations the different areas at the park parcel.
4. Hydroseeded areas around the site.
5. Electrician installed conduit for the electric hookup for the aeration system in the pond.
6. Began excavation of walkway along Maple.
7. Received clean fill.
8. Precipitation: minimal.

Work scheduled for next week

1. Continue filling the pond.
2. Continue bringing to subgrade elevations the different areas at the park parcel.
3. Continue to build “pond’s trail” by Maple Street.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.