

BoRit Asbestos NPL Site
Weekly Summary
November 4, 2013 – November 8, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Spread waste cells in park area to accommodate planned final grades.
2. Precipitation: minimal
3. As of this week, we have spent approximately \$16.1 million (just Removal).

Work scheduled for next week

1. Cover waste cells at the park area with clean fill to final grade.
2. Clean up the grout that was dislodged from the Tannery Run Creek spillway during the placement of additional riprap at the end of the spillway and re-grout to prepare for dewatering operations.
3. Cut the vegetation on the flat areas of the site . . . last cut of 2013.
4. Paperwork for the subcontract of the pump and treat system to dewater the pond has taken longer than anticipated; therefore, there is no anticipated date to start dewatering operations yet.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.