

BoRit Asbestos NPL Site
Weekly Summary
November 9 – November 15, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued pumping water back into the pond from the Wissahickon Creek. This week we pumped a total of 2,454,200 gallons of water into the pond, for a grand total of 10,458,400 so far.
2. The water in the pond should reach elevation 187' sometime next week, at which point we will stop pumping and observe if the water level drops.
3. Continued to build "pond's trail" by Maple Street.
4. Continued bringing to subgrade elevations the different areas at the park parcel.
5. Electrician finished installing electrical hookup for aeration system in pond.
6. Received clean fill.
7. Planted aquatic vegetation in the pond.
8. Precipitation: approximately 0.5 inches of rain.

Work scheduled for next week

1. Finish filling the pond.
2. Continue bringing to subgrade elevations the different areas at the park parcel.
3. Continue to build "pond's trail" by Maple Street.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report