

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**November 11, 2013 – November 15, 2013**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. Began covering waste cells with clean material.
2. Cleaned up dislodged grout and re-grouted the spillway at Tannery Run Creek.
3. Precipitation: minimal.

**Work scheduled for next week**

1. Continue to cover park area with clean fill.
2. Move the temporary fence along the alley to the top of the curb, in preparation for snow plowing during the winter
3. Paperwork for the subcontract of the pump and treat system to dewater the pond was finalized. Now we can start getting ready for reservoir dewatering activities.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Phone interview with local newspaper.