

BoRit Asbestos NPL Site
Weekly Summary – November 15 through November 19, 2010

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. The contractor completed placing cable concrete mats (CCMs) up to the 287 bench mark, starting at Maple Street.
2. The trees located along the Phase V area, from the dam in the Wissahickon Creek to the confluence with Tannery Run, have been removed.
3. A section on top of the pile has been cleared of trees, approximately 150 feet by 75 feet, to facilitate placement of ACM.
4. A subcontractor removed a tree from Sons of Italy parking lot to eliminate any concerns of this tree falling.
5. No roll-off containers (ACM waste) pickups this week. To date, 143 containers have been sent to the landfill for off-site disposal.
6. Rainfall: approximately .5 inches of rain.

Work scheduled for next week:

1. Continue preparing the rest of Tannery Run banks for the stream bank stabilization (closed section).
2. Continue transportation and off-site disposal of ACM waste.
3. Continue operation and maintenance of the Phases I, II & III.
4. Replace fence along the McDonald's parking lot.
5. Continue dust suppression activities and air sampling activities, as needed.

REMEDIAL OPERATIONS UPDATE

1. This week the remedial contractor conducted 24-hour community air sampling, groundwater monitoring well sampling, and piezometer well development.
2. EPA's Remedial contractors have demobilized from the Site.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.