

BoRit Asbestos NPL Site
Weekly Summary
November 16 – November 20, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued pumping water back into the pond from the Wissahickon Creek. This week we pumped a total of 1,431,700 gallons of water into the pond, for a grand total of 11,890,400.
2. With the precipitation we got this week, the water in the pond reach elevation 187, which was the goal. We will stop pumping and observe if the water level drops.
3. Continued to build “pond’s trail” by Maple Street.
4. Continued bringing to subgrade elevations the different areas at the park parcel.
5. Received clean fill.
6. Precipitation: approximately 1.0 inch of rain.

Work scheduled for next week

1. Continue to build “pond’s trail” by Maple Street.
2. No site ops on Thursday (11/26) and Friday (11/27) because of Thanksgiving.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report