

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**November 18, 2013 – November 22, 2013**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. Continued covering waste cells with clean material.
2. Began to move the temporary fence along the alley to the top of the curb, in preparation for snow plowing during the winter.
3. Began to receive pump and treat system for the dewatering of the pond. We are anticipating starting dewatering operations the week of December 9<sup>th</sup>. With no (or minimal) recharge, we anticipate it will take about 2 months to pump and treat the estimated 20,000,000 gallons of water in the pond. Once we finish dewatering the pond, we will continue to pull the stumps along the berm from the top of the berm. No earth movement activities are anticipated in the pond itself until spring time, when we expect the reptiles to come out of hibernation.
4. As of the end of this week, the Removal Program has spent approximately \$16.2 million.
5. Precipitation: minimal.

**Work scheduled for next week**

1. Continue to cover waste cells with clean material.
2. Start putting together the pump and treat system for the dewatering of the pond.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.