

BoRit Asbestos NPL Site
Weekly Summary
November 30 – December 4, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued to build the “pond’s trail” by Maple Street.
2. Received clean fill.
3. Continued to bring to subgrade elevations the different areas at the park parcel.
4. Pumped a total of 634,900 gallons of water into the pond (12,535,300 total so far) to bring the water elevation back to 187.
5. Limited field activities on 12/1/15 and 12/2/15 due to inclement weather.
6. Precipitation: approximately 0.75 inches of rain.

Work scheduled for next week

1. Finish building the “pond’s trail,” by Maple Street.
2. Continue to bring to subgrade elevations the different areas at the park parcel.
3. Continue to receive clean fill.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.