

BoRit Asbestos NPL Site

Weekly Summary – November 8 through November 12, 2010

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. Continued implementation of the Tannery Run stream bank stabilization design (open section). So far, the contractor has placed cable concrete mats (CCMs) in approximately the first 275 feet of the channel, starting at Maple Street.
2. Began excavating the area for the headwall (closed section).
3. No roll-off containers (ACM waste) pickups this week. To date, 143 containers have been sent to the landfill for off-site disposal.
4. No adverse weather this week.

Work scheduled for next week:

1. Continue transportation and off-site disposal of ACM waste.
2. Continue operation and maintenance of the Phases I, II & III.
3. Continue dust suppression activities and air sampling activities, as needed.
4. Cut the trees along the Wissahickon Creek bank, from the dam to Tannery, for future bank stabilization work.
5. We need more room for future waste excavation needed for the implementation of the Tannery Run design; therefore, we will clear a section of the remaining trees on the top of the pile.

REMEDIAL OPERATIONS UPDATE

1. Contractor collected ground water samples from the monitoring wells and subcontractor completed the geotechnical drilling.
2. Community ambient air monitoring is planned to begin soon.
3. Activity-based sampling (ABS) activities have been postponed until next year.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Open House on Tuesday, November 16th from 1800 to 2100 at the VFW.