

BoRit Asbestos NPL Site
Weekly Summary
December 07 – December 11, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Finished building the “pond’s trail,” by Maple Street.
2. Received clean fill.
3. Continued to bring to subgrade elevations the different areas at the park parcel.
4. Pumped a total of 496,300 gallons of water into the pond (13,021,600 total so far) to bring the water elevation back to 187.
5. Restored (hydroseeded) the areas that were disturbed during the construction of the “pond’s trail.”
6. Broke down the pump system, staged the hoses, and cleaned the filter tanks for demobilization.
7. Precipitation: minimal.

Work scheduled for next week

1. ACM cleanup (groundhog’s holes) on Sewer Road.
2. Demobilize equipment no longer needed.
3. Secure site for holiday break.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.