

BoRit Asbestos NPL Site
Weekly Summary
December 9, 2013 – December 13, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued setting up the pump and treat system to dewater the pond.
2. There were no field activities on Monday and Tuesday due to weather conditions.
3. Precipitation: a few inches of snow.

Work scheduled for next week

1. Finish setting up the pump and treat system to dewater the pond.
2. Begin reservoir dewatering activities.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.