

BoRit Asbestos NPL Site

Weekly Summary December 10, 2012 – December 15, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Completed the Reservoir side ramp of the Rose Valley Creek crossing, including clamping, anchoring, and grouting of the CCMs.
2. Completed placement of rip rap along the banks of Rose Valley Creek.
3. Dismantled the pumps used to divert Rose Valley Creek.
4. Placed top soil along park side ramp of the Rose Valley crossing.
5. Precipitation: just over ¼ inch.

Work scheduled for next week

1. Regrade and hydroseed (restore) the floodplain area.
2. Hydroseed the park side ramp of the Rose Valley crossing.
3. Secure the Site for the Holidays . . . there will be no field activities the weeks of December 24th and 31st. Operations will resume the week of January 7th.

Work scheduled for early January

1. Start implementing the design for the Park cover. The work will start along the alleyway. The existing fence will be taken down and excavation for the proposed curb will begin.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.