

BoRit Asbestos NPL Site
Weekly Summary
December 23, 2013 – December 28, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Pre-discharge sampling results confirmed that system effluent met PADEP requirements.
2. Started dewatering the pond and discharging into the Wissahickon Creek on Tuesday.
3. Pumped, treated and discharged a total of 688,400 gallons of water.
4. Collected effluent sample and sent for analyses, per the PADEP permit.
5. Installed a gauge to measure depth of water in reservoir during pumping operations.
6. Precipitation: approximately $\frac{3}{4}$ inch of rain.

Work scheduled for next week

1. Continue dewatering the pond into the Wissahickon Creek.
2. Collect and send for analyses effluent sample, per PADEP permit.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.