

BoRit Asbestos NPL Site
Weekly Summary
December 30, 2013 – January 3, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Results from previous week confirmed that system effluent meets PADEP requirements.
2. Continued dewatering the pond and discharging into the Wissahickon Creek.
3. Pumped, treated and discharged 515,000 gallons of water . . . for a total of 1,203,400 gallons of water so far.
4. Collected effluent sample and sent for analyses, per the PADEP permit.
5. No field activities on Friday due to weather conditions.
6. Precipitation: approximately an inch of rain and heavy snow accumulation.

Work scheduled for next week

1. Continue dewatering the pond into the Wissahickon Creek.
2. Collect and send for analyses effluent sample, per PADEP permit.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.