

BoRit Asbestos NPL Site

Weekly Summary – January 10 through January 14, 2011

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. Field activities were discontinued Wednesday due to snow.
2. As of Thursday, a total of 231 truckloads (approximately 3,465 yd³) of clean fill have been received on-site. This fill is being placed on top of the pile and will be used to backfill around the corrugated pipe to be placed in Tannery Run.
3. Pipe preparation continues (grinding rough edges and painting them with galvanized paint).
4. Approximately 6 inches of snow were received on Wednesday (1/12/10).

Work scheduled for next week:

1. Continue receipt of deliveries of clean fill (approximately, another 1,000 yd³).
2. Continue inspection, repair and replacement of E&S controls, as needed.
3. Continue operation and maintenance of the Phases I, II & III, as needed.
4. If the weather cooperates, we will be setting the new headwall in Tannery Run the week of the 24th. To set the headwall, a crane will be utilized. Right now, we do not have the room for it; therefore next week, we will be building a platform for the crane. Basically, we will fill a portion of Tannery Run with (57 and 2RC stones). A temporary pipe will be installed for the water to flow until the headwall is set and the permanent 8-foot diameter pipe is installed.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report