

## **BoRit Asbestos NPL Site**

### **Weekly Summary – January 24 through January 28, 2011**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week:**

1. Field activities took place on Monday, Tuesday and Friday . . . preparatory work at the area where the new headwall will be set in Tannery Run and pipe preparation (grinding rough edges and painting them with galvanized paint), plus site clearing (snow).
2. This week we received 14 truckloads of material, for a total of 257 (approximately 3,855 yd<sup>3</sup>). This fill is being placed on top of the pile and will be used to backfill around the corrugated pipe to be placed in Tannery Run.
3. Precipitation: approximately 16 inches of snow . . . and more to come.

##### **Work scheduled for next week:**

1. Due to the amount of snow on the ground and the fact that there is more to come (February is typically cold and snowy), field activities are cancelled until we get better weather (March?).

#### **REMEDIAL OPERATIONS UPDATE**

1. A Remedial sub-contractor will be picking up the soil and water generated during the sampling activities. The soil and water have been staged on the tennis court in 55-gallon drums and a frac tank, respectively.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing new to report.