

**BoRit Asbestos NPL Site**  
**Weekly Summary - February 15 to February 19, 2010**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week:**

1. Continued preparation of the RVC work area. Work included surveying / marking of elevations and grading along the RVC area, prior to installation of CCMs.
2. Due additional snow (two to three inches), the site was closed on Tuesday.
3. Continued installation of CCMs along the RVC area (streambed and banks).
4. Due to lack of intrusive activities and recent precipitation, no particulate monitoring or stationary air sampling was performed this week.
5. Continued dust suppression activities as needed.

**Work scheduled for next week:**

1. Complete installation of CCMs on the streambed and banks and continue installation of CCMs on the lower access road (between RV and the park).
2. Start in-filling the mats with topsoil.
3. We might resume T&D (transportation and disposal) of ACM waste.
4. Continue dust suppression activities as needed.

**REMEDIAL OPERATIONS UPDATE**

1. No new activities/developments to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. On February 17, 2010, CIC Cruz, EPA's START contractor and Ms. Ann Misak (CAG member) toured the site and discussed current and future phases of the BoRit Removal Action.