

BoRit Asbestos NPL Site

Weekly Summary January 16, 2011 – January 20, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. ACM material from the backside of the Pile was moved to the new waste cell at the front of the Pile (where the topsoil was).
2. Continued receiving clean fill and stockpiling it on the Park.
3. Completed excavations along the Reservoir and back sides of the Pile.
4. Installed geotextile fabric along the Reservoir side of the Pile.
5. Removed debris from Rose Valley Creek that accumulated from storm events.
6. The Site closed Tuesday afternoon due to rain.
7. Rainfall: As of Friday afternoon, approximately 0.30 inches.

Work scheduled for next week

1. Cover with geotextile the areas of the Pile that have not been covered with it yet.
2. Continue to cover the Pile with the minimum of two feet of clean material.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work

1. Complete Pile work . . . cover with geotextile the areas of the Pile that have not been covered with it yet and continue to cover the Pile with clean material.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.
4. Redo Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.