

BoRit Asbestos NPL Site

Weekly Summary January 30, 2011 – February 3, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued placement, spreading, and compacting of clean fill on top and sides of the Pile.
2. Rainfall: No measurable amount.

Work scheduled for next week

1. Complete covering the Pile with the minimum of two feet of clean material.
2. Continue inspection, repair and replacement of E&S controls, as needed.
3. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work

1. Complete the Pile work . . . spread topsoil, hydroseed area and install erosion mats.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.
4. Redo Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.