

## **BoRit Asbestos NPL Site**

### **Weekly Summary February 13, 2012 – February 17, 2012**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week**

1. Completed covering the Pile with the minimum of two feet of clean material.
2. Tree cutting activities began on Tuesday at the NE section of the Pile, and finished on Thursday at the Park Area.
3. Trees from the Pile Area were chipped and spread on the remaining opened waste cell. The trees from the Park Area were chipped at the southern and northern ends of the Park.
4. The pavilion located by the main site gate was taken down for off-site disposal.
5. All debris from the recently cleared areas was collected for off-site disposal.
6. Air sampling was conducted on Thursday during chipping activities.
7. Precipitation: Approximately .35 inches of rain this week.

##### **Work scheduled for next week**

1. Start spreading the topsoil along the Pile slopes.
2. Finish removing debris from the Park and Pile Area from tree removal activities.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

##### **Upcoming work**

1. Complete the Pile work . . . spread topsoil, hydroseed area and install erosion mats.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.
4. Redo Rose Valley Creek.

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.