

BoRit Asbestos NPL Site

Weekly Summary February 18, 2012 – February 24, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Brush and debris left over from the tree cutting operations in the Park area were collected and stockpiled for off-site disposal.
2. The NE corner of the Pile area was graded, covered with geotextile fabric, covered with clean fill and compacted. Rocks were placed along the inside of the Reservoir.
3. The last remaining waste cell on the Pile was graded and covered with geotextile fabric.
4. Topsoil was delivered to the top of the Pile.
5. Precipitation: approximately ¼ inch.

Work scheduled for next week

1. Spread topsoil on the Pile.
2. Cover with clean material the last waste cell at the Pile.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work

1. Complete the Pile work . . . spread topsoil, hydroseed area and install erosion mats.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.
4. Redo Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.