

## **BoRit Asbestos NPL Site**

**Weekly Summary February 27, 2012 – March 2, 2012**

### **REMOVAL OPERATIONS UPDATE**

#### **Work completed this week**

1. Debris from the interior perimeter of the Park area was collected and placed in roll-offs for off-site disposal.
2. Began covering the last waste cell at the Pile with clean material.
3. Moved topsoil from the center of the Pile to the top of the slopes.
4. No field activities on Wednesday and Thursday due to the weather conditions.
5. Precipitation: As of Friday afternoon, approximately 1.25 inches.

#### **Work scheduled for next week**

1. Spread topsoil on the Pile.
2. Complete covering the last waste cell at the Pile.
3. Start working on the swale around the perimeter of the Pile (for future run off).
4. Continue inspection, repair and replacement of E&S controls, as needed.
5. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

#### **Upcoming work**

1. Complete the Pile work . . . establish the swales around the perimeter of the Pile, spread the topsoil, hydroseed area and install erosion mats.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.
4. Redo Rose Valley Creek.

### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.