

## **BoRit Asbestos NPL Site**

**Weekly Summary May 7, 2012 – May 11, 2012**

### **REMOVAL OPERATIONS UPDATE**

#### **Work completed this week**

1. Continued working on the back side portion of the Pile (road, swale and crossing at the emergency spillway for maintenance crews to access grass on Sons of Italy side).
2. Continued working on the access roads around the Pile (filling, grading and rolling) to achieve the final elevation.
3. Place R8s boulders along Tannery Run Road (from the headwall to the spillway crossing), as barriers for future traffic (maintenance crews).
4. Precipitation: As of Friday afternoon, approximately one inch of rain.

#### **Work scheduled for next week**

1. Complete any miscellaneous tasks at the Pile.
2. Pick up ACM along the Green Ribbon Trail and the Wissahickon Creek (from the WVWA offices to Mount Pleasant Avenue).
3. Continue watering the newly hydroseeded areas on and around the Pile, as needed.
4. Continue inspection, repair and replacement of E&S controls, as needed.
5. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

#### **Upcoming work (summer)**

1. Redo Rose Valley Creek.
2. EPA Region III current Emergency and Rapid Response Services (ERRS) contract is set to expire May 30, 2012. Therefore, next week will be the last week of field activities under the current contract. Currently, there is no word on who the new contractor will be or when the new contract will be awarded. Site operations will resume once the new contract and contractor are in place . . . hopefully, early June.

### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.