

**BoRit Asbestos NPL Site**  
**Weekly Summary June 6 to 10, 2011**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week:**

1. Began placing R5 and R8 stone around the flare end section of the pipe (confluence with the Wissahickon Creek).
2. Began placing and grading topsoil on top of the pipe area, to then hydroseed.
3. Rainfall: as of Friday afternoon, approximately 0.20 inches of rain.

**Work scheduled for next week:**

1. Continue placing, and grading topsoil above the pipe, to then hydrossed.
2. Continue inspection, repair and replacement of E&S controls, as needed.
3. Continue operation and maintenance of the Phases I, II & III, as needed.

**Upcoming work (summer into early fall):**

1. Within the next two weeks, the work along the Phase V area (from the dam in the Wissahickon Creek to Tannery Run) should begin. That slope will be stabilized by using geotextile fabric, geocells and R5 riprap, just like Phase I (Wissahickon Creek stream bank adjacent to the park).
2. Once the Phase V area is completed, the remaining exposed areas at the pile (within the existing trees) will be covered, and then the area will be hydroseeded.

**REMEDIAL OPERATIONS UPDATE**

1. On-site and off-site activity-based sampling (ABS) scheduled for July.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. The EPA field office is no longer located at 324 West Maple Street. We moved to an on-site trailer (at the park). Our new address is 49 Oak Street. Our phone number remains the same (215.654.5190).