

**BoRit Asbestos NPL Site**  
**Weekly Summary – June 13 to 17, 2011**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week:**

1. Completed placing riprap around the flare end section of the pipe (confluence with the Wissahickon Creek).
2. Continued placing and grading topsoil on top of the pipe area, to then hydroseed.
3. Demobilized the pump used for Tannery Run bypass line.
4. Rainfall: as of Friday afternoon, approximately 0.75 inches of rain.

**Work scheduled for next week:**

1. Finish grading topsoil above the pipe, to then hydroseed.
2. Begin work along the Phase V area.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II & III, as needed.

**Upcoming work (summer into early fall):**

1. Work along the Phase V area (from the dam in the Wissahickon Creek to Tannery Run) should begin. That slope will be stabilized by using geotextile fabric, geocells and R5 riprap, just like Phase I (Wissahickon Creek stream bank adjacent to the park).
2. Once the Phase V area is completed, the remaining exposed areas at the pile (within the existing trees) will be covered, and then the area will be hydroseeded.

**REMEDIAL OPERATIONS UPDATE**

1. On-site and off-site activity-based sampling (ABS) scheduled for July.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. The EPA field office is no longer located at 324 West Maple Street. We moved to an on-site trailer (at the park). Our new address is 49 Oak Street. Our phone number remains the same (215.654.5190).