

BoRit Asbestos NPL Site

Weekly Summary June 24, 2013 – June 28, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Limited site operations during the week due to storms.
2. Continued moving clean fill to the north end of site.
3. Began spreading top soil at the north end of the site.
4. Hydroseeded the area around the new north entrance.
5. Removal money spent: As of June 27th, approximately \$14.9M.
6. Precipitation: As of Friday afternoon, approximately 0.75 inches.

Work scheduled for next week

1. Continue moving clean fill to the north end of the site.
2. Continue spreading top soil . . . moving toward the main entrance (Oak Street).

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.