

BoRit Asbestos NPL Site
Weekly Summary
November 25, 2013 – November 29, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued receiving clean material and covering the waste cells with clean fill.
2. Began setting up the pump and treat system to dewater the pond.
3. There were no site operations on Wednesday due to rain.
4. The site was closed Thursday and Friday in observance of Thanksgiving.
5. Precipitation: approximately 2.5 inches.

Work scheduled for next week

1. Complete covering the waste cells with clean material.
2. Complete setting up the pump and treat system to dewater the pond. Dewatering activities are anticipated to start the week of December 9th . . . and last for at least two months.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. CAG meeting on Wednesday, December 4th.