

BoRit Asbestos NPL Site
Weekly Summary
December 2, 2013 – December 6, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Finished covering the waste cells with clean fill.
2. Continued receiving clean fill.
3. Continued setting up the pump and treat system to dewater the pond.
4. Precipitation: about an inch of rain.

Work scheduled for next week

1. Finish setting up the pump and treat system to dewater the pond.
2. Begin reservoir dewatering activities.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. CAG meeting on 12/4/13.