

BoRit Asbestos NPL Site
Weekly Summary
June 22, 2015 – June 26, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued to water newly planted vegetation along the berm section closest to Rose Valley Creek.
2. Continued dewatering rainwater accumulation from pond.
3. Installed the geosynthetic clay liner (GCL) on the berm closest to the Wissahickon Creek and covered it with clean material.
4. Continued receiving clean fill and topsoil.
5. Precipitation: approximately 2.15 inches of rain.

Work scheduled for next week

1. Continue dewatering and water treatment operations for reservoir, if needed.
2. Continue to place clean fill on the berm closest to the Wissahickon Creek to bring it up to the final design elevation.
3. Continue to receive clean fill and topsoil.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report