

BoRit Asbestos NPL Site
Weekly Summary
June 29, 2015 – July 02, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued to water newly planted vegetation along the berm section closest to Rose Valley Creek.
2. Continued dewatering rainwater accumulation from pond. In the month of June, we pumped, treated and discharged into the Wissahickon Creek a total of 810,300 gallons of water . . . all of it from the rain events in June.
3. Continued placing clean fill on the berm closest to the Wissahickon Creek to bring it up to the final design elevation.
4. Continued receiving clean fill and topsoil.
5. Surveyors were on-site to survey the pond's floor . . . to make sure we have at least 24 inches of clean material on top of the geotextile.
6. No operations on Friday, July 3rd, for observance of Independence Day.
7. Precipitation: approximately 0.5 inches of rain.

Work scheduled for next week

1. Continue dewatering and water treatment operations for reservoir, if needed.
2. Continue place clean fill on the berm closest to the Wissahickon Creek to bring it up to the final design elevation.
3. Continue to receive clean fill and topsoil.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.