

**BoRit Asbestos Pile  
Community Advisory Group (CAG) Conference Call  
10/30/2009 9:00 a.m.**

CAG –  
EPA – Eduardo Rovira  
START (Tetra Tech) – Kevin J. Phelan

**OPERATIONS UPDATE BY EDUARDO ROVIRA**

**Work completed week of 10/26/2009**

1. Last weekend we got about 1 ¾ inches of rain. Water was observed to have overflowed Chestnut Avenue and poured over headwall/culvert.
2. Inspection revealed no apparent impacts to the Phase I area along Wissahickon Creek. However, some erosion was apparent by the new retaining wall foundation.
3. Removed debris from the Rose Valley Creek sluiceway (adjacent to diversion pumps) and crossing.
4. Began placement of clean fill along the upper bank on the park side of Rose Valley Creek to shape/grade the slope.
5. As of Thursday, six roll-off containers were picked up from the site this week. To date, a total of 52 loads of ACM and organic debris have been shipped off-site. As of Wednesday, the total combined weight of the loads is 761.67 tons.
6. Due to weather conditions (precipitation), this week particulate monitoring was conducted only on Monday. No air sampling was conducted this week (same reason).

**Work scheduled for week of 11/02/2009**

1. Repair section of the retaining wall affected by Saturday's storm.
2. Continue placement of clean fill along the upper bank on the park side of Rose Valley Creek to shape/grade the slope.
3. Continue particulate monitoring and air sampling.
4. Continue dust suppression activities as needed.
5. Cut the vegetation along the Phase I slope.