

**BoRit Asbestos Pile
Community Advisory Group (CAG) Conference Call
11/06/2009 9:00 a.m.**

CAG –
EPA – Eduardo Rovira
START (Tetra Tech) – Kevin J. Phelan

OPERATIONS UPDATE BY EDUARDO ROVIRA

Work completed week of 11/02/2009

1. Dismantled and rebuilt the retaining wall by the Rose Valley headwall with an extra row of concrete blocks along the bottom of the wall and concrete cable mats installed at the base of the wall to prevent future storm damage.
2. As of today (Thursday), seven roll-off containers had been picked up so far this week for a total of 60 loads of ACM and organic debris with a combined weight of approximately 915.15 tons.
3. Mowed the vegetation on the Phase I slope.
4. Conducted particulate monitoring on Monday and Tuesday. Due to the lack of intrusive activities the rest of the week, no particulate monitoring (or air sampling) was performed during the remainder of the week.
5. Continued dust suppression activities, as needed.

Work scheduled for week of 11/09/2009

1. Continue work in Rose Valley . . . complete the retaining wall and continue installation of the cable concrete mats.
2. Continue dust suppression activities as needed.
3. No air monitoring or air sampling is anticipated for next week as we will be handling clean material (concrete cable mats, concrete boulders, clean fill) . . . no excavation is anticipated and if needed, it would be minimal.