

BoRit Asbestos NPL Site
Weekly Summary – week of 11/23/09

REMOVAL OPERATIONS UPDATE

Work completed week of 11/23/2009:

1. This is a short week . . . no field work on Thursday or Friday. We will resume activities on Monday (11/30).
2. Continued installation of concrete cable mats along the Rose Valley Creek area.
3. Continued placement of topsoil along Rose Valley Creek upper bank (park side).
4. Began placement of clean fill and topsoil on top of (“behind”) the retaining wall.
5. Regraded site roadways and placed new gravel (as necessary) to repair wear and tear from regular site activities.
6. No clean fill was delivered to the site this week; as of the end of last week, a total of 1,139 truckloads (approximately 17,085 cubic yards) had been delivered to the site.
7. As of the end of last week, a total of 81 loads (with a combined weight of approximately 1,250 tons) of ACM and organic debris have been sent to the landfill. The waste sent to the landfill consisted of pieces of ACM, contaminated soil and organic material. The weight is not a direct indication of the amount of asbestos waste sent to the landfill. As stated, there were also some soil and organic material, which was treated as suspected waste, but sampling was not performed to confirm. In addition, since dust suppression was used during the pick-up and consolidation of the materials, everything was wet and therefore the loads were heavier than if they would have been dry.
8. Due to lack of intrusive activities and recent precipitation, no particulate monitoring or stationary air sampling was performed this week.
9. Continued dust suppression activities as needed.

Work scheduled for week of 11/30/2009:

1. Continue installation of the cable concrete mats along the Rose Valley Creek area.
2. Complete placement of clean fill (including final grading) on top of (“behind”) the retaining wall.
3. Continue minor excavation of the streambed and collection of ACM debris from Rose Valley Creek and the reservoir bank/berms.
4. Continue dust suppression activities as needed.

REMEDIAL OPERATIONS UPDATE

1. This week, surface water sampling and sediment sampling was conducted at the reservoir. In addition, utility clearance was done at the park. Drilling will begin on the park next Tuesday (12/1).