

BoRit Asbestos NPL Site
Weekly Summary – week of 01/04/10

REMOVAL OPERATIONS UPDATE

Work completed week of 01/04/2010:

1. Continued surveying/markings of elevations and grading along the Rose Valley Creek area (prior to installation of concrete cable mats).
2. Continued installation of concrete cable mats along the Rose Valley Creek area.
3. Clean fill was delivered to the site this week. As of 01/04/10, a total of 2,085 truckloads (approximately 31,275 cubic yards) had been delivered to the site. Clean fill delivery is expected to continue for five more business days.
4. As of 01/07/10, a total of 97 loads of ACM and organic debris have been sent to the landfill (approximately 1,498 tons).
5. Due to lack of intrusive activities and recent precipitation, no particulate monitoring or stationary air sampling was performed this week.
6. Continued dust suppression activities as needed.

Work scheduled for week of 01/11/2010:

1. Continue installation of the cable concrete mats along the Rose Valley Creek area.
2. Continue minor excavation of the streambed and collection of ACM debris from Rose Valley Creek and the reservoir bank/berms.
3. Continue dust suppression activities as needed.

REMEDIAL OPERATIONS UPDATE

1. The remedial contractor returned to the site on January 4, 2010 and resumed field activities: groundwater sampling at the park and Kane Core pile areas and soil sampling (via hand augers) primarily along the reservoir. Fieldwork is expected to continue through the weeks of January 11th or January 18th.
2. A subcontractor was on-site to perform the ElectroMagnetic (EM) utility clearance survey of the KaneCore pile areas.

COMMUNITY INVOLVEMENT UPDATE

1. The latest Fact Sheet (December 2009) was mailed to the community in the last week; the fact sheet was also posted on the website (www.epaosc.net/BoRit).